



February 2, 2010

Mr. John Nordine
US Environmental Protection Agency (LU-9J)
77 West Jackson Boulevard
Chicago, IL 60604-3590

Dear Mr. Nordine,

Lockheed Martin completed PCB removal at Haley's Ditch in accordance with the January 9, 2009 application for a risk-based cleanup under 40 CFR 761.61(c), as amended by Lockheed Martin's letters of March 5, 2009 and March 16, 2009, and as approved by your May 8, 2009 letter. As you requested, a cleanup completion summary report has been prepared and two copies are attached to this letter.

The remediation activities included the removal and off-site disposal of 28,715 tons of accumulated, unconsolidated sediment deposits in Haley's Run, as well as adjacent soils containing PCBs at concentrations above the soil cleanup level of 1.0 mg/kg total PCBs. The verification sampling program documented that all excavated areas contain less than 1 mg/kg total PCBs.

Restoration of the South and Middle Zones is essentially complete and the North Zone has been backfilled and the preliminary grading completed. Final grading and planting of the North Zone will resume when weather conditions permits with completion planned for early summer 2010. A separate report will be submitted to document the restoration activities.

If you have any questions, please feel free to contact me at any time.

Sincerely,

A handwritten signature in dark ink, appearing to read "David Gunnarson", with a long horizontal line extending to the right.

David Gunnarson

cc: Vanessa Steigerwald, Ohio EPA (2 copies of the report)